

Date Tue 06/04/2024

Job #

Prepared By Bradley Bender

Weather

6:00 AM

64° 

Clear

Wind: 1 MPH | Precipitation: .0" | Humidity: 92%

12:00 PM

82° 

Clear

Wind: 10 MPH | Precipitation: .0" | Humidity: 69%

4:00 PM

83° 

Partially cloudy

Wind: 6 MPH | Precipitation: .0" | Humidity: 66%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. On site meeting with David Boswell, Roger Owens of O'Mara, Bobby Burns and BRB. Roger Owens 812-592-0678 introduced as Superintendent. Currently working on Trail in Columbus. Bobby Burns to assist BRB while he is gone week of Jun 10.

No work on site yet, Roger to get familiar with plans and project. David to being submittal process. Staking set to begin Friday June 7.

O'Mara may be on site middle of next week, but wants to clear Columbus project first.

Work will begin at Commons, using new parking area as stone stand equipment staging, then proceed East to courthouse, the probably Pike Street to Soccer field while topsoil is removed.

Discussion over issues if soft soils are encountered will be determined on a case by case basis and addressed by allowance.

Discussed 2 water meters settings required, and electric for restroom required. None shown on plans. Town has transferred funds for water meter sets. O'Mara to supply material and install. Trench and conduit for electric may need to be drawn from allowance.

BRB to follow up on INDOT permit with FPBH.

BRB to follow up on status of soccer restroom to be constructed by Matt Owens.

BRB to forward Duke new electric account info for restroom to David.

David informed BRB of downed trees on easement at about Lilly property from guardrail project on SR 7 by others.

BRB to inquire with INDOT to ensure they are removed.

Bradley Bender | 06/05/24 | 08:10AM

Site Safety Observations


No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4. Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5. Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6. Any equipment rented on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	



I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 06/05/24 | 08:10AM