

Date Thu 06/20/2024

Job #

Prepared By Bradley Bender

Weather

6:00 AM

70° 

Partially cloudy

Wind: 0 MPH | Precipitation: .0" | Humidity: 94%

12:00 PM

87° 

Partially cloudy

Wind: 6 MPH | Precipitation: .0" | Humidity: 63%

4:00 PM

90° 

Clear

Wind: 5 MPH | Precipitation: .0" | Humidity: 49%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- After sending emails and leaving messages since Monday as to status of starting work, finally spoke to David Boswell.
Told him I needed to report to DNR and Town on progress, or lack thereof.
Due to O'Mara workload, and school projects, work will now likely start after the week of July 4th, and with new superintendent, Randy Held.
He is currently in Madison on sidewalks.
Expressed my concern, told him he needed to put this information in writing, and supply revised schedule, submittals etc.
Video is done and he will pass on a thumb drive. More Staking is still needed.
Another meeting will be needed on site to go over their intentions when they get started.
Filed Quarterly Report with DNR, copied to others.

Bradley Bender | 06/21/24 | 08:08AM

Site Safety Observations

No entry

Quality Control Observations

No entry


Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2. Any schedule delays occur?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3. Did weather cause any delays?				

4. Any visitors on site?

5. Any areas that can't be worked on?

6. Any equipment rented on site?



I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 06/21/24 | 08:08AM