

# Vernon Trail NLT-0208

Bender Projects

65 South Street Vernon, Indiana 47282

Date Tue 09/03/2024

Job #

Prepared By Bradley Bender



## Weather

6:00 AM

50°

Clear

Wind: 1 MPH | Precipitation: .0" | Humidity: 92%

12:00 PM

70°

Clear

Wind: 8 MPH | Precipitation: .0" | Humidity: 49%

4:00 PM

76°

Clear

Wind: 8 MPH | Precipitation: .0" | Humidity: 38%

## Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

## General Notes

1. 9.30am

Crew beginning on Jackson west of commons. Encountered shallow gas service lines, waiting on pot hole equipment to verify lines and connections, gas company on site, may need to relocate.

Bradley Bender | 09/03/24 | 02:50PM

## Site Safety Observations

No entry

## Quality Control Observations

No entry

## Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

2. Any schedule delays occur?


3. Did weather cause any delays?

4. Any visitors on site?

5. Any areas that can't be worked on?

6. Any equipment rented on site?

## Attachments



I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 09/04/24 | 08:29AM