Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Date Mon 09/09/2024

Job#

Prepared By Bradley Bender









Weather

6:00 AM

Clear

Wind: 2 MPH | Precipitation: .0" | Humidity: 88%

ı

12:00 PM

59° 🧦

Clear

Wind: 1 MPH | Precipitation: .0" | Humidity: 39%

4:00 PM

77° '

Clear

Wind: 4 MPH | Precipitation: .0" | Humidity: 29%

		Work Logs No entry	
Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 11.00 am

Crew on site placing stone without randy at Jackson between poplar and posey. Talked over resetting limestone curb with matt robinson.

1.00 pm

Crew and randy at school lot, went over alignment, remaining trail layout and helped establish grade for ada

Randy said concrete crew may do pike Street retaining wall Wednesday, and paving crew next week.

1.30pm

Talked to david Boswell, asked about change pricing for wall, and paving in one lift. Should have it Tuesday, hopefully small enough to go ahead, or crew may be at risk with out town authority on Thursday night. 2.00pm

Met onsite with randy and reviewed pike Street wall per revised detail, and extended from 50 feet to 80 feet. Footer to be dug next day.

Also follow up on indot permit through out the day.

Rradley Render I 09/09/24 I 07:28PM

Site Safety Observations

No entry



Survey			
Questions	N/A No Yes Description		
1. Any accidents on site today?			
2. Any schedule delays occur?			
3. Did weather cause any delays?			
4. Any visitors on site?			
5. Any areas that can't be worked on?			
6. Any equipment rented on site?			

Attachments

















BABL

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 09/09/24 | 07:28PM