

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Thu 10/24/2024

Job #

Prepared By Bradley Bender



Weather

6:00 AM

40°

Clear

Wind: 3 MPH | Precipitation: .0" | Humidity: 86%

12:00 PM

59°

Clear

Wind: 5 MPH | Precipitation: .0" | Humidity: 59%

4:00 PM

65°

Clear

Wind: 6 MPH | Precipitation: .0" | Humidity: 41%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 9.00am

Concrete crew onsite, unannounced, planning to backfill behind school retaining wall, and rough in trail before seeding anned for friday. Reminded of need for water line, will install prior to fabric and underdrain and mark on asbuilts. Provided drawing for final grade at trail so they could set subgrade.

10.30am

Derrick vance on site, planning for added prep before seeding, including sodding, possibly adding pipe and john Roberson.

Informed I would be gone until November 4.

1.30pm

Crew laying out and forming for concrete walk along wall. Approved verbally while on phone with jay gerth for about 6,000, as no price yet submitted for wall or walk.

3.30 pm

Showed guy euler addn pipe along east jackson. No sodding being performed at this time.

Bradley Bender | 10/24/24 | 04:44PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	☒	☐	☐	
2. Any schedule delays occur?	☒	☐	☐	
3. Did weather cause any delays?	☒	☐	☐	
4. Any visitors on site?	☒	☐	☐	
5. Any areas that can't be worked on?	☒	☐	☐	
6. Any equipment rented on site?	☒	☐	☐	

Attachments



BfBe

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 10/24/24 | 04:44PM