

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Tue 12/03/2024

Job #

Prepared By Bradley Bender



Weather

6:00 AM

18°

Partially cloudy

Wind: 5 MPH | Precipitation: .0" | Humidity: 91%

12:00 PM

23°

Overcast

Wind: 7 MPH | Precipitation: .0" | Humidity: 86%

4:00 PM

26°

Partially cloudy

Wind: 4 MPH | Precipitation: .0" | Humidity: 80%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Notified at 11.00 am that crew was mobilizing to begin excavation work on ramps and drives. Met on site with Steve McClure, Joe Hill, Jeff Jackson. Excavator and skid steer being unloaded, trucks sent home since no excavation ready.

Discussed procedure for maintaining drive access, and blankets over aggregate, need for barrels and barricades.

Walked trail from Washington and pike to commons, and reviewed necessary work at intersections.

Assisted with laying out drives and ramps on pike. Due to asphalt in place, match lines may need to be extended and adjusted to meet acceptable cross slope grade.

Will review standard drawings and assist with lay out of remainder for saw cuts, especially pike and state ramps, and beacon foundations.

Concrete crew still to be scheduled.

Bradley Bender | 12/03/24 | 04:06PM

Site Safety Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	☒	☐	☐	
2. Any schedule delays occur?	☒	☐	☐	
3. Did weather cause any delays?	☒	☐	☐	
4. Any visitors on site?	☒	☐	☐	
5. Any areas that can't be worked on?	☒	☐	☐	
6. Any equipment rented on site?	☒	☐	☐	

Attachments



Bradley Bender

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 12/03/24 | 04:06PM