

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Thu 12/12/2024

Job #

Prepared By Bradley Bender



Weather

6:00 AM

18° 

Clear

Wind: 9 MPH | Precipitation: .0" | Humidity: 50%

12:00 PM

21° 

Overcast

Wind: 7 MPH | Precipitation: .0" | Humidity: 47%

4:00 PM

27° 

Overcast

Wind: 3 MPH | Precipitation: .0" | Humidity: 42%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 8.00am

Concrete crew forming for 2 pours at 9.30am, ramp north of overlook, and mid block drive on pike. Discussed next pours for kiosk at overlook, and large mid block alley. Reviewed access for parties to rest of alley.

No need for 12 hour mix or Saturday, hold on southern pike drive for Monday, then can plate for Tuesday to retain access. Pours from yesterday set slow, Blanketed after dark.

Crews can then move to east jackson together, then to water and west jackson.

Matt owens also on site at soccer restroom, discussed finish floor, grouting to gym, and they can add curb valve at building.

12.30pm to 2.30pm

Excavation crew finishing prep of kiosk at overlook.

Concrete crew reviewed grade for alley pour on pike planned for next day. Very little in compliance due to matching existing, reviewed pro wag standards for execeptions.

All crews reviewed trail from school along soccer restroom and wall and slab for all concrete per steve McClure. Operations will incle a buggy. 4" slab except for drive crossing and ramps. Grade to be further layed out.

Bradley Bender | 12/13/24 | 08:39AM

Site Safety Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	☒	☐	☐	
2. Any schedule delays occur?	☒	☐	☐	
3. Did weather cause any delays?	☒	☐	☐	
4. Any visitors on site?	☒	☐	☐	
5. Any areas that can't be worked on?	☒	☐	☐	
6. Any equipment rented on site?	☒	☐	☐	

Attachments



BfBe

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 12/13/24 | 08:39AM