

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Tue 12/17/2024

Job #

Prepared By Bradley Bender



Weather

6:00 AM

36° 

Clear

Wind: 3 MPH | Precipitation: .0" | Humidity: 94%

12:00 PM

49° 

Clear

Wind: 8 MPH | Precipitation: .0" | Humidity: 53%

4:00 PM

50° 

Partially cloudy

Wind: 4 MPH | Precipitation: .0" | Humidity: 46%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 8.00am

Crews on site preparing to pour overlook kiosk pad and drive on south pike, removing blankets, adding cold patch and stone.

Walked all paved surfaces checked cross slope every 25 feet or so. Roughly 25% of project above 2% or below. 5%. Plans call for 1 or 1.5. Most of ramps ok, but a few places can be questioned on pike.

2.00pm

Pours complete. Crew spoke with lady on s pike they will put down plate for her next day. Plan to do 3 ramps on east Jackson, then clean up for December 20 shutdown.

Checked ramps on east jackson, all ok except west side of posey needed to be expanded to get under 3%. Observed soccer restroom had floor poured and utilities at gym grouted.

Bradley Bender | 12/17/24 | 03:39PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	☒	☐	☐	
2. Any schedule delays occur?	☒	☐	☐	
3. Did weather cause any delays?	☒	☐	☐	
4. Any visitors on site?	☒	☐	☐	
5. Any areas that can't be worked on?	☒	☐	☐	
6. Any equipment rented on site?	☒	☐	☐	

Attachments





BfB

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 12/17/24 | 03:47PM