

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Wed 12/18/2024

Job #

Prepared By Bradley Bender



Weather

6:00 AM

39° 

Rain, Overcast

Wind: 5 MPH | Precipitation: .04" | Humidity: 88%

12:00 PM

40° 

Overcast

Wind: 4 MPH | Precipitation: .0" | Humidity: 91%

4:00 PM

40° 

Overcast

Wind: 9 MPH | Precipitation: .0" | Humidity: 87%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 9.30am

Crews working in the rain, ramps at east jackson. Called back with many questions regarding east side of posey at jackson, they are recommending wedge and level pavement with radius forms as per plan rather than the 5 foot perpendicular.

1.00pm

Walked through complications as above, meeting set up for 10.00am next day with all heads together. Approved deleting 2 bollards, one at west Jackson and commons due to gas line, and east jackson at commons as needed more at the park. Also reviewed the changes coming to the commons parking and ada access.

Bradley Bender | 12/18/24 | 01:58PM

Site Safety Observations


No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	☒	☐	☐	
2. Any schedule delays occur?	☒	☐	☐	
3. Did weather cause any delays?	☒	☐	☐	
4. Any visitors on site?	☒	☐	☐	
5. Any areas that can't be worked on?	☒	☐	☐	
6. Any equipment rented on site?	☒	☐	☐	



I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 12/20/24 | 09:02AM