

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Mon 12/23/2024

Job #

Prepared By Bradley Bender



Weather

6:00 AM

24° 

Clear

Wind: 7 MPH | Precipitation: .0" | Humidity: 84%

12:00 PM

39° 

Overcast

Wind: 10 MPH | Precipitation: .0" | Humidity: 59%

4:00 PM

44° 

Overcast

Wind: 8 MPH | Precipitation: .0" | Humidity: 57%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 10.00am

Notified about 8 that footers were to be started for commons restroom. Joe and Bryce from Omara and 3 from Poole group almost ready at 10.00. Danny county inspection at 10.30am, mix arrived 10.45 pouring started. David Boswell onsite at 11.00. Question raised regarding nearby property owner claiming any approved a load of gravel for their drive.

Poole expects to lay block next day, then follow with rough in. All other work will restart January 2.

Bradley Bender | 12/23/24 | 01:08PM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
-----------	-----	----	-----	-------------

1. Any accidents on site today? ☒ ☐ ☐
2. Any schedule delays occur? ☒ ☐ ☐
3. Did weather cause any delays? ☒ ☐ ☐
4. Any visitors on site? ☒ ☐ ☐
5. Any areas that can't be worked on? ☒ ☐ ☐
6. Any equipment rented on site? ☒ ☐ ☐

Attachments



Bradley Bender

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 12/26/24 | 03:37PM