

Vernon Trail NLT-0208

Bender Projects

65 South Street Vernon, Indiana 47282

Date Mon 02/03/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

43° 

Partially cloudy

Wind: 5 MPH | Precipitation: .0" | Humidity: 90%

12:00 PM

60° 

Partially cloudy

Wind: 13 MPH | Precipitation: .0" | Humidity: 54%

4:00 PM

69° 

Clear

Wind: 10 MPH | Precipitation: .0" | Humidity: 51%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- 10.30am
Crew of mcclure, joe, jeff, from omara working at restroom, excavation of subsoil, and locating sleeves. Plan for full depth aggregate for koch to dig back through for plumbing rough in. Koch now delayed to thursday, poole next week. Schedule for others unknown.
Bradley Bender | 02/04/25 | 06:50AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
-----------	-----	----	-----	-------------

1. Any accidents on site today? ☒ ☐ ☐
2. Any schedule delays occur? ☒ ☐ ☐
3. Did weather cause any delays? ☒ ☐ ☐
4. Any visitors on site? ☒ ☐ ☐
5. Any areas that can't be worked on? ☒ ☐ ☐
6. Any equipment rented on site? ☒ ☐ ☐

Attachments



Bradley Bender

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 02/04/25 | 06:50AM