

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Fri 02/07/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

31° 

Clear

Wind: 4 MPH | Precipitation: .0" | Humidity: 64%

12:00 PM

34° 

Partially cloudy

Wind: 4 MPH | Precipitation: .0" | Humidity: 47%

4:00 PM

40° 

Partially cloudy

Wind: 2 MPH | Precipitation: .0" | Humidity: 40%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 10.00am

Koch crew at restroom, concrete crew pouring at school from soccer restroom to east.

2.00pm

Concrete crew forming at west side jackson and commons, adjusted private sidewalk to connect and drain away from the house, encountered saddle void over existing storm pipe. Installed sdr 35 to connect before pouring on monday.

Change or field order may be required.

Bradley Bender | 02/08/25 | 09:31AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions

N/A No Yes Description

1. Any accidents on site today?

☒ ☐ ☐

2. Any schedule delays occur?

☒ ☐ ☐

3. Did weather cause any delays?

☒ ☐ ☐

4. Any visitors on site?

☒ ☐ ☐

5. Any areas that can't be worked on?

☒ ☐ ☐

6. Any equipment rented on site?

☒ ☐ ☐

Attachments



BfBe

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 02/08/25 | 09:31AM