

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Tue 02/11/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

32°

Overcast

Wind: 8 MPH | Precipitation: .0" | Humidity: 69%

12:00 PM

35°

Overcast

Wind: 10 MPH | Precipitation: .0" | Humidity: 71%

4:00 PM

36°

Overcast

Wind: 10 MPH | Precipitation: .0" | Humidity: 63%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 10.00am

Exc crew at mid block jackson and Perry, concrete crew leaving for day for safety meeting. Forms in place for drive pour.

Potholing at commons for water connection.

Planning for stone curb at posey.

12.30pm

Exc crew uncovered buried concrete piping end at perry. Apparently from inlet at nw corner, pipie end full of debris, no flow. May need to extend under trail as underdrain to daylight.

Water not found at commons on east side of the road. Checked as built mylars at office, show it on west side. Repot and located 6 feet west of road.

Exc for pot hole for restroom sewer connection uncovered 4 inch sch 40 one foot below surface. Pot hole found 8 inch diagonal line, and 3 inch farther east, and sewer under 4 inch sch 40, at about 7 foot deep. All other lines unknown and undisturbed to remain.

Add all to as built plans.

Crew setting limestone curb at posey.

Bradley Bender | 02/11/25 | 04:12PM

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	☒	☐	☐	
2. Any schedule delays occur?	☒	☐	☐	
3. Did weather cause any delays?	☒	☐	☐	
4. Any visitors on site?	☒	☐	☐	
5. Any areas that can't be worked on?	☒	☐	☐	
6. Any equipment rented on site?	☒	☐	☐	

Attachments





Bradley Bender

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 02/11/25 | 04:13PM