

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Fri 02/21/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

17° 

Overcast

Wind: 5 MPH | Precipitation: .0" | Humidity: 81%

12:00 PM

23° 

Overcast

Wind: 2 MPH | Precipitation: .0" | Humidity: 76%

4:00 PM

28° 

Clear

Wind: 4 MPH | Precipitation: .0" | Humidity: 62%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. Onsite numerous times after a week away. Extreme cold and snow priorweek, but crew had worked at commons on water and sewer taps, extra pipe on Jackson.

Crew setting meter at school lot, assisted with locating as built plans for mains at tower to be tapped. Went over drainage at soccer garage door, will extend underdrain to a yard drain, soccer can grade thereto when the restroom ramp is completed by others.

Bradley Bender | 02/25/25 | 07:56AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
-----------	-----	----	-----	-------------

1. Any accidents on site today? ☒ ☐ ☐
2. Any schedule delays occur? ☒ ☐ ☐
3. Did weather cause any delays? ☒ ☐ ☐
4. Any visitors on site? ☒ ☐ ☐
5. Any areas that can't be worked on? ☒ ☐ ☐
6. Any equipment rented on site? ☒ ☐ ☐

Attachments





BfB

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 02/25/25 | 07:56AM