

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Fri 02/28/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

31° 

Clear

Wind: 4 MPH | Precipitation: .0" | Humidity: 88%

12:00 PM

54° 

Clear

Wind: 16 MPH | Precipitation: .0" | Humidity: 42%

4:00 PM

63° 

Clear

Wind: 16 MPH | Precipitation: .0" | Humidity: 32%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 10:00 am met Colby FPBH onsite to review Water street trailhead. Discussed alternatives, no decision at this time. Reviewed ped bridge location with Danny crew, channel depth and width greater than plan. Horizontal conflict between original plan location and easement alignment. Bridge can be moved to easement for narrower and less depth, engineer will redraw piers.
Staking by ILS at Ped bridge, Highway and Pike intersection, overlook, sign at commons.
Paint across highway for ped crossing.
Later review of staking reveals inconsistincey on grades and location between plan and field.
Bradley Bender | 03/05/25 | 06:24AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions

N/A No Yes Description

1. Any accidents on site today?

☒ ☐ ☐

2. Any schedule delays occur?

☒ ☐ ☐

3. Did weather cause any delays?

☒ ☐ ☐

4. Any visitors on site?

☒ ☐ ☐

5. Any areas that can't be worked on?

☒ ☐ ☐

6. Any equipment rented on site?

☒ ☐ ☐

Attachments





ByBBe

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 03/05/25 | 06:25AM