

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Tue 03/04/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

46°

Partially cloudy

Wind: 10 MPH | Precipitation: .0" | Humidity: 37%

12:00 PM

60°

Partially cloudy

Wind: 18 MPH | Precipitation: .0" | Humidity: 28%

4:00 PM

64°

Partially cloudy

Wind: 16 MPH | Precipitation: .0" | Humidity: 27%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

- 8:00 am
Exc crew working both side of Poplar and Jackson.

9:00 am
Met with Nick Maschino, explained misunderstanding of 2 locations for ped bridge, came to common understanding to place bridge in original plan alignment, or maybe even slightly closer to River. Discussed lip gutter at drive to rain flow pavement.

10:00 am
Poole crew preparing to move to commons.
Informed both crews of March 10 start of soccer, need to tidy up and make safe.

3:00 pm
Water meter for Perkinson located under foot of cover, ok to remove buried meter, and valve from old hydrant.
assisted with layout of alignment on Jackson from Water to Poplar,
Bradley Bender | 03/05/25 | 06:44AM

Site Safety Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	☒	☐	☐	
2. Any schedule delays occur?	☒	☐	☐	
3. Did weather cause any delays?	☒	☐	☐	
4. Any visitors on site?	☒	☐	☐	
5. Any areas that can't be worked on?	☒	☐	☐	
6. Any equipment rented on site?	☒	☐	☐	

Attachments





Bradley Bender

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 03/05/25 | 06:44AM