

Vernon Trail NLT-0208

Bender Projects

65 South Street Vernon, Indiana 47282

Date Thu 03/06/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

32°

Overcast

Wind: 15 MPH | Precipitation: .0" | Humidity: 78%

12:00 PM

36°

Partially cloudy

Wind: 11 MPH | Precipitation: .0" | Humidity: 68%

4:00 PM

43°

Partially cloudy

Wind: 12 MPH | Precipitation: .0" | Humidity: 53%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 9.00am

Poole crew laying block at commons.

3 crews at water street trailhead. Concrete crew forming, exc crew making way along easement to river, as 2nd concrete crew wants to start pedestrian bridge.

Passed out revised water st trailhead to concrete and exc crew.

11.30am

Call from Danny 2nd concrete crew, to look at soft bottom of 1st auger for pier. Informed colby fpbh.

11.45am

Crew at lunch, Observed overexcavation and water table. Discussed footer or mushroom options with colby, and how to implement with danny with out a separate pour. Will use struts between sonotube to hold them about 6 inches above bottom of excavation and allow concrete to mushroom. Danny speaking with nick Maschino regarding access for next day pour.

2.30pm

Exc crew adding fill below poplar and jackson ramp for extra drive, attempting to match street grade, and lot access.

2nd concrete crew pulled out, small auger apparently couldn't hold alignment, will use other equipment.

Bradley Bender | 03/06/25 | 03:55PM

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	☒	☐	☐	
2. Any schedule delays occur?	☒	☐	☐	
3. Did weather cause any delays?	☒	☐	☐	
4. Any visitors on site?	☒	☐	☐	
5. Any areas that can't be worked on?	☒	☐	☐	
6. Any equipment rented on site?	☒	☐	☐	

Attachments







Bradley Bender

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 03/06/25 | 03:55PM