

Vernon Trail NLT-0208

Bender Projects

65 South Street Vernon, Indiana 47282

Date Fri 03/07/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

33°

Overcast

Wind: 2 MPH | Precipitation: .0" | Humidity: 85%

12:00 PM

41°

Overcast

Wind: 9 MPH | Precipitation: .0" | Humidity: 66%

4:00 PM

44°

Overcast

Wind: 8 MPH | Precipitation: .0" | Humidity: 62%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 8:00am

Ramp formed for drive at Poplar and Jackson, concrete crew laying out for walk at Water Street Trailhead. 2nd concrete crew has sonotube formed for 11:00 am +/- pour at pedestrian bridge. Still waiting on stirrups, will pour without and set anchors later if necessary.

Met with Steel Myers regarding drive at Poplar and Jackson, attempt to place it in same as existing leaves it elevated to where nearly impossible to cross, and would require large amount of fill by property owner. Ramp deleted by Steele Myers. Was previously included in an approved change order, will be deduct at this time.

Poole crew laying block at Commons.

11:00am

Exc crew prepping Water Street Trailhead. 2nd concrete crew ready to pour, stirrups at shop.

3:00 pm

Met Colby and Bernie of FPBH to review pour of ped bridge and mushrooms. Observed method and extra concrete in over excavation. Recommended rip rap after backfill. Looked over and discussed other plan and project details.

4:00 pm

Met David Boswell on site for project meeting, see separate meeting minutes.

Bradley Bender | 03/08/25 | 11:10AM

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	☒	☐	☐	
2. Any schedule delays occur?	☒	☐	☐	
3. Did weather cause any delays?	☒	☐	☐	
4. Any visitors on site?	☒	☐	☐	
5. Any areas that can't be worked on?	☒	☐	☐	
6. Any equipment rented on site?	☒	☐	☐	

Attachments





BfBe

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 03/08/25 | 11:10AM