

Vernon Trail NLT-0208

Bender Projects

65 South Street Vernon, Indiana 47282

Date Wed 03/12/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

40° 

Partially cloudy

Wind: 8 MPH | Precipitation: .0" | Humidity: 73%

12:00 PM

63° 

Clear

Wind: 3 MPH | Precipitation: .0" | Humidity: 45%

4:00 PM

76° 

Clear

Wind: 7 MPH | Precipitation: .0" | Humidity: 28%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 9.00am

Conc crew at pedestrian bridge, will submit documentation for changing dead man from 12x12 to concrete at no extra charge.

Kiosk pad in place, will require workaround to grade and clean up. Per Danny, Maschino requested moving part of trail closer to river, and leveling.

Dakota crew forming for curb at pike and highway, ramps to be next day.
Friday may be adding topsoil and clean up across entire site.

Poole group complete with block laying and moving out. Schedule for carpenters unknown.

12.30pm

Met with concrete crew at pike and highway to compare string line with plan sheet.

Much discussion regarding tying in and chasing none compliant asphalt cross slope, they decided not to saw cut back farther, use a transition panel.

Asphalt is also not consistent thickness.

Steve Hensley looking to set hydrant at soccer field, but fountain still not received. May move to adding topsoil, removing barrels and other clean up for use.

Bradley Bender | 03/16/25 | 06:22AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	☒	☐	☐	
2. Any schedule delays occur?	☒	☐	☐	
3. Did weather cause any delays?	☒	☐	☐	
4. Any visitors on site?	☒	☐	☐	
5. Any areas that can't be worked on?	☒	☐	☐	
6. Any equipment rented on site?	☒	☐	☐	

Attachments





BrB

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 03/16/25 | 06:22AM