

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Mon 03/31/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

49° 

Rain, Overcast

Wind: 13 MPH | Precipitation: .01" | Humidity: 88%

12:00 PM

43° 

Overcast

Wind: 10 MPH | Precipitation: .0" | Humidity: 80%

4:00 PM

42° 

Overcast

Wind: 12 MPH | Precipitation: .0" | Humidity: 82%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 9.45am

Observed test pits at overlook with bill from Poole, Steve Hensley. No identifiable issues, Placement at 2 feet closer to river from stakes can proceed. Pour to be monolithic with piers and wall all at same time since depth is similar. Advised if specced anchors can't be provided to send new submittal for substitute.

12.30pm

Assisted with layout for water line fountain and 2 winterization pits at Commons. Limestone curb at pike Street complete. Vance crew setting beacon poles, signs, lights. Controllers will be bagged until all work is completed and tested.

Bradley Bender | 04/01/25 | 11:49AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions

N/A No Yes Description

1. Any accidents on site today?

☒ ☐ ☐

2. Any schedule delays occur?

☒ ☐ ☐

3. Did weather cause any delays?

☒ ☐ ☐

4. Any visitors on site?

☒ ☐ ☐

5. Any areas that can't be worked on?

☒ ☐ ☐

6. Any equipment rented on site?

☒ ☐ ☐

Attachments





ByBBe

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 04/01/25 | 11:49AM