

Vernon Trail NLT-0208

65 South Street Vernon, Indiana 47282

Bender Projects

Date Wed 03/19/2025

Job #

Prepared By Bradley Bender



Weather

6:00 AM

55° 

Clear

Wind: 9 MPH | Precipitation: .0" | Humidity: 50%

12:00 PM

65° 

Overcast

Wind: 15 MPH | Precipitation: .0" | Humidity: 42%

4:00 PM

65° 

Overcast

Wind: 24 MPH | Precipitation: .0" | Humidity: 57%

Work Logs

No entry

Name	Description	Quantity	Total Hours
Total		0	0

General Notes

1. 9.30am

Laborer called, leading small crew on site, on East Jackson near Poplar, no work truck, hand tools or plans. Went over drawings, assisted with layout, moved trail to match back of existing walk and right of way. Discussed reset water meters may be case by case, need to look for curb valves and conflicts first before remaining with new castings. Crew determining how to access and park trucks to west. Encountered one old meter next to working meter that had been abandoned. Needs meter removed, and backfilled to remain below trail.

1.30pm

Called again to review 2 shallow clay tiles that will need to be reconnected under trail to storm line in grass plot. Crew moved to backfill at Pike and Highway, need to shave banks back and avoid dropoffs.

Bradley Bender | 03/20/25 | 07:38AM

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

Questions	N/A	No	Yes	Description
1. Any accidents on site today?	☒	☐	☐	
2. Any schedule delays occur?	☒	☐	☐	
3. Did weather cause any delays?	☒	☐	☐	
4. Any visitors on site?	☒	☐	☐	
5. Any areas that can't be worked on?	☒	☐	☐	
6. Any equipment rented on site?	☒	☐	☐	

Attachments





ByBBe

I, Bradley Bender, have reviewed and completed this report.

Bradley Bender | 03/20/25 | 07:38AM